

**Court Facilities Working Group Recommendations
to Judicial Council on Moving SB 1407 Projects Forward
Pending Enactment of the FY 2013–2014 Budget Act**

County	Project Name	Funded by Budget Act in Current Fiscal Year 2012–2013 and Proceeding
1 Alameda	New East County Courthouse	Selection of designer-builder under way; construction award by mid-2013, pending reauthorization of lease purchase authority
2 Butte	New North Butte County Courthouse	Bonds sold, in bid phase, construction scheduled to begin in early 2013
3 Kings	New Hanford Courthouse	In working drawings; ready to start construction in 2013 pending spring bond sale
4 Santa Clara	New Santa Clara Family Justice Center	In working drawings; ready to start construction in 2013 pending spring bond sale
5 Solano	Renovation to Fairfield Old Solano Courthouse	Bonds sold, subcontractor bidding under way, construction scheduled to begin in early 2013
6 Sutter	New Yuba City Courthouse	In working drawings; ready to start construction in 2013 pending spring bond sale
7 Yolo	New Woodland Courthouse	Bonds sold, in bid phase, construction scheduled to begin in early 2013

County	Project Name	CFWG Recommendations to Judicial Council February 26, 2013 Meeting
8 El Dorado	New Placerville Courthouse	Proceed with site acquisition and reduce hard construction budget by an additional 10%; preliminary plans delayed until FY 2014-2015 unless SB 1407 funds are restored in FY 2013-2014
9 Glenn	Renovate and Addition to Willows Courthouse	Proceed with design; start working drawings in FY 2013-2014
10 Imperial	New El Centro Family Courthouse	Proceed with design and reduce hard construction budget by an additional 10%; start working drawings in FY 2013-2014
11 Inyo	New Inyo County Courthouse	Proceed with site acquisition and reduce hard construction budget by an additional 10%; preliminary plans delayed until FY 2014-2015 unless SB 1407 funds are restored in FY 2013-2014
12 Lake	New Lakeport Courthouse	Delay start of working drawings to FY 2014-2015, unless SB 1407 funds are restored in FY 2013-2014, and after extensive review by Courthouse Cost Reduction Subcommittee
13 Los Angeles	New Eastlake Juvenile Courthouse	Proceed with site acquisition of a proposed site from the County of Los Angeles at a reduced cost for a collocated new construction project of the planned New Eastlake Juvenile and Los Angeles Mental Health Courthouses
14 Los Angeles	New Los Angeles Mental Health Courthouse	
15 Mendocino	New Ukiah Courthouse	Proceed with site acquisition for project with one less courtroom; preliminary plans delayed until FY 2014-2015 unless SB 1407 funds are restored in FY 2013-2014
16 Merced	New Los Banos Courthouse	Proceed with design; start working drawings in FY 2013-2014
17 Riverside	New Hemet Courthouse (Mid-Cnty Reg)	Proceed with site acquisition; preliminary plans delayed until FY 2014-2015 unless SB 1407 funds are restored in FY 2013-2014
18 Riverside	New Indio Juvenile and Family Courthouse	Proceed with design; start working drawings in FY 2013-2014
19 San Diego	New Central San Diego Courthouse	In working drawings; will start construction in FY 2013-2014
20 San Joaquin	Renovate Juvenile Justice Center	In working drawings; will start construction in FY 2013-2014
21 Santa Barbara	New Santa Barbara Criminal Courthouse	Design delayed to FY 2014-2015 unless SB 1407 funds are restored in FY 2013-2014
22 Shasta	New Redding Courthouse	Design delayed to FY 2014-2015 unless SB 1407 funds are restored in FY 2013-2014
23 Siskiyou	New Yreka Courthouse	Design delayed to FY 2014-2015 unless SB 1407 funds are restored in FY 2013-2014
24 Sonoma	New Santa Rosa Criminal Courthouse	Design delayed to FY 2014-2015 unless SB 1407 funds are restored in FY 2013-2014
25 Stanislaus	New Modesto Courthouse	Proceed with site acquisition; preliminary plans delayed until FY 2014-2015 unless SB 1407 funds are restored in FY 2013-2014
26 Tehama	New Red Bluff Courthouse	Proceed with design; start working drawings in FY 2013-2014
27 Tuolumne	New Sonora Courthouse	Design delayed to FY 2014-2015 unless SB 1407 funds are restored in FY 2013-2014

County	Project Name	Indefinitely Delayed	
28 Fresno	Renovate Fresno County Courthouse	Indefinitely delayed as of October 26, 2012 and January 17, 2013, Judicial Council meetings	
29 Kern	New Delano Courthouse		
30 Kern	New Mojave Courthouse		
31 Los Angeles	New Glendale Courthouse		
32 Los Angeles	New Santa Clarita Courthouse		
33 Los Angeles	New Southeast Los Angeles Courthouse		
34 Monterey	New South Monterey County Courthouse		
35 Nevada	New Nevada City Courthouse		
36 Placer	New Tahoe Area Courthouse		
37 Plumas	New Quincy Courthouse		
38 Sacramento	New Sacramento Criminal Courthouse		Can proceed with site acquisition

Proceed – Projects will move forward as indicated above. Each project moving forward will complete a review of trial court operations, as required by the state Department of Finance.

Indefinitely Delayed – Projects are indefinitely delayed until funds become available sometime in the future. No work to proceed on site acquisition or design, unless specified above.

Two SB 1407 projects, for Alpine and Sierra Counties, were canceled by the Judicial Council in December 2011. In October 2012, the council referred one project, a renovation of the Lancaster (McCourtney Juvenile) Courthouse in Los Angeles, to the Trial Court Facility Modifications Working Group for consideration of funding as a facility modification.